



SIGN COUNT

NO LEFT TURN:	1
NO RIGHT TURN:	1
ROAD WORK AHEAD:	1
ROAD CLOSED AHEAD:	8
ROAD CLOSED:	9
DETOUR AHEAD:	1
DETOUR LEFT:	1
DETOUR RIGHT:	1
DETOUR THRU:	3
END DETOUR:	1
ONE LANE ROAD AHEAD:	1
LANE SHIFT RIGHT:	1
LANE SHIFT LEFT:	1
NO PARKING STICKS:	26 (200' SPACING)
DRUMS:	20 (APPROX.)
CONES:	40 (APPROX.)

SOUTH MAIN ST *
PAVING
EXPECT DETOURS
JULY 9 - JULY 17

SIGN DIMENSIONS: 30" X 42" - QTY. 2
 INSTALL SIGNS WEEK OF 6/25
 MOUNT ON UTILITY POLES AT LOCATIONS SHOWN ON PLAN

NO.	DATE	DESCRIPTION	BY



TOWN OF WEST HARTFORD
 DEPARTMENT OF COMMUNITY DEVELOPMENT
 DIVISION OF ENGINEERING

**SOUTH MAIN STREET
 DETOUR PLAN (SB ONLY)**
 ELMFIELD STREET TO TOWN LINE

SCALE: 1"=250' DESIGNER: GMS DATE: JUN. 2018
M&P SHEET **2** OF **2**

FILE: E:\TRAFFIC\MP\Detour Plans\South Main - Elmfield to Newington.dwg